



Our Ref: DE20/03110
Your Ref: 7854321

**Information Release Unit
Customer and Information Services**

31 Flinders Street
Adelaide SA 5000

GPO Box 1152
Adelaide SA 5001
DX 541

Tel 08 8226 3231
Email education.foi@sa.gov.au
www.education.sa.gov.au

Dr Susan Close MP
Member for Port Adelaide
Unit 1, 111 Lipson Street
PORT ADELAIDE SA 5015

Via email: ptadelaide@parliament.sa.gov.au

Dear Dr Close

RE Freedom of Information – Determination

I refer to your Freedom of Information application received by the Department for Education on 18 February 2020, requesting access to:

Any documents, including spreadsheets and tables, held by the Department for Education relating to scheduling, completion times and cost breakdown of capital works at schools listed on the department's website page headed "Major school upgrades" as at 18 February 2020.

I also refer to email correspondence on 10 March 2020 in which you agreed to narrow the scope of your request, as follows:

The most recent copy of the document titled 'Capital Works Report' sent to the Minister for Education.

One document has been located that matches the scope of your application. I have considered the document with reference to the *Freedom of Information Act, 1991* and have determined to release the document in full.

Information which is out of scope of the parameters of the application has been removed from pages 5 to 7 of the document, as the information does not relate to capital works at schools listed on the department's website page headed "Major school upgrades."

No costs have been levied for processing of your application as they are within the threshold prescribed by the Freedom of Information (Fees and Charges) Regulations 2018, allowed for Members of Parliament.

In accordance with the requirements of Premier and Cabinet Circular PC045, details of your FOI application, a copy of your notice of determination and the documents to which you are given access, may be published in the agency's disclosure log. A copy of PC045 can be found at <http://dpc.sa.gov.au/what-we-do/services-for-government/premier-and-cabinet-circulars>. If you disagree with publication, please advise the undersigned at education.foi@sa.gov.au within 30 days from the date of notice of determination.

Should you require further information, please contact Freedom of Information on telephone 8226 3231 or email education.foi@sa.gov.au.

Yours sincerely



Chrissie Argitis
ACCREDITED FREEDOM OF INFORMATION OFFICER

25 March 2020



As at 13 Jan 2020

Count of Projects: 107


Project	Traffic Light Indicator	Description	Calendar Year Announced	Announced Budget	Announced Completion Date	Revised Completion Date	Project Status	Comments	Next Landmark Date
CWPT - Capital Works Program									
Aberfoyle Park High School redevelopment	●	Provision of new and refurbished buildings to support year 7 transition in 2022 by increasing existing built capacity to 1500 students, improving the street presence and creating flexible internal and external learning environments more suited for the delivery of contemporary pedagogy	2017	\$10,000,000	31/12/2021	6/09/2021	Part 2 - Design and documentation		Design and documentation to be completed by 31/12/2019
Adelaide High School redevelopment (EC)	●	Refurbishment of existing building 01A to provide administration, student services and safe area. New building addition over existing building 01A to provide flexible and specialist learning areas, amenities and teacher preparation. Refurbish or existing building 07 to provide three science labs. Upgrades to student courtyard areas.	2019	\$6,000,000	31/12/2021	31/12/2021	Part 1 - Concept design		Concept design to be completed by 31/01/2020
Adelaide Secondary School of English redevelopment	●	Provision of new eight classroom general learning area building that includes art room, student support spaces, teacher preparation areas and amenities that will create a vibrant presence and provide learning areas more suited for delivery of contemporary teaching and improve the learning outcomes for students.	2017	\$5,000,000	31/12/2021	16/07/2021	Part 2 - Design and documentation		Design and documentation to be completed by 18/03/2020
Bankisia Park International High School redevelopment	●	Improved ICT connectivity to provide students with opportunity to take their place in a global community. Focus of works is to create a vibrant presence for public education. Provision of indoor/outdoor connectivity to enhance flexible learning. Rationalisation of aged relocatable accommodation, refurbishment of existing buildings to meet the needs of contemporary education.	2017	\$9,000,000	31/12/2021	2/08/2021	Part 2 - Design and documentation		Design and documentation to be completed by 08/02/2020
Blackwood High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Improved ICT connectivity to provide students with opportunity to take their place in a global community. Focus of works is to create a vibrant presence for public education.	2017	\$9,000,000	31/12/2021	31/12/2021	Part 1 - Concept design		Concept design to be completed by 31/12/2018
Brighton Secondary School redevelopment (EC)	●	Provision of new facilities designed to meet the needs of contemporary learning to accommodate year 7. Refurbishment of portion of existing building to provide contemporary learning facilities	2019	\$13,800,000	31/12/2021	31/12/2021	Part 1 - Concept design		Concept design to be completed by 31/12/2019
Ceduna Area School redevelopment	●	Rationalisation of aged relocatable accommodation, refurbishment of existing to meet the needs of contemporary education.	2017	\$4,000,000	31/12/2021	31/12/2021	Construction contract award		Construction contract to be awarded by 31/01/2020
Charles Campbell College redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Provision of new or refurbishment of existing facilities to focus on STEM teaching and learning.	2017	\$11,000,000	31/12/2021	31/12/2021	Part 2 - Design and documentation		Design and documentation to be completed by 31/01/2020
Christies Beach High School and Stn Voc College redevelopment	●	Provision of enhanced school entry and administration area. Refurbishment of areas of existing facilities to meet the needs of contemporary education and removal of aged transportables	2017	\$7,000,000	31/12/2021	31/12/2021	Part 1 - Concept design		Concept design to be completed by 15/01/2020
Creigmore High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education and to accommodate additional enrolments for the inclusion of year 7 students to Craigmore High School. There is a focus on the works to create a vibrant presence for public education.	2017	\$12,000,000	31/12/2021	31/12/2021	Part 2 - Design and documentation		Design and documentation to be completed by 06/02/2020
Cummins Area School redevelopment	●	Provision of additional learning areas and facilities for the Year 7 transition. Improve indoor/outdoor connectivity to enhance flexible learning. Demolition of aged lightweight/relocatable modular facilities, refurbishment of nominated areas within existing buildings to meet the needs of contemporary education.	2017	\$4,000,000	31/12/2021	31/12/2021	Part 1 - Concept design		Concept design to be completed by 15/03/2020
Fregon Anangu School redevelopment	●	Demolition of aged relocatable classrooms and the removal of asbestos. The provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Establish and enhance connections with the local community and the provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$15,700,000	31/12/2021	31/12/2021	Part 1 - Concept design		Concept design to be completed by 13/02/2020
Gawler and District College 8 -12 redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Improved ICT connectivity to provide students with opportunity to take their place in a global community.	2017	\$10,000,000	31/12/2021	31/12/2021	Construction tender call		Construction contract to be awarded by 31/03/2020
Glenunga International High School redevelopment (EC)	●	Building capacity at the school to accommodate year 7 transition and projected growth. Provision of new learning facilities including science and technology building, new gym with associated learning areas and the targeted demolition of identified aged buildings.	2019	\$29,200,000	31/12/2021	31/12/2021	Part 1 - Concept design		Concept design to be completed by 29/02/2020

Project	Traffic Light Indicator	Description	Calendar Year Announced	Announced Budget	Announced Completion Date	Revised Completion Date	Project Status Comments	Next Landmark Date
Glossop High School redevelopment (EC)	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Improved ICT connectivity to provide students with opportunity to take their place in a global community.	2017	\$17,200,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 30/08/2020
Golden Grove High School redevelopment (EC)	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Improved ICT connectivity to provide students with opportunity to take their place in a global community.	2017	\$15,500,000	31/12/2021	14/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 31/01/2020
Grant High School redevelopment	●	Demolition of existing and replacement with new building including performing arts, canteen and learning spaces to accommodate year 7 and meet the needs of contemporary learning. Provision of indoor/outdoor connectivity to new building to enhance flexible learning. Refurbishment of existing space to provide additional science laboratory. Removal of aged transportable buildings	2017	\$7,000,000	31/12/2021	15/08/2021	Part 2 - Design and documentation	Design and documentation to be completed by 15/01/2020
Hallett Cove School redevelopment	●	Provision of new or refurbishment of existing facilities to meet the needs of contemporary learning. Provision of indoor/outdoor connectivity to enhance flexible learning. Improved connectivity to provide students with opportunity to take their place in a global community.	2017	\$10,000,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 31/12/2019
Hamilton Secondary College redevelopment	●	Focus of works is to create a vibrant presence for public education. Provision of new or refurbishment of existing facilities to meet the needs of contemporary learning. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$9,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 17/01/2020
Heathfield High School redevelopment	●	Demolition of aged infrastructure and replace with new learning facilities that are designed to meet the needs of contemporary learning. Improved ICT connectivity to provide students with opportunity to take their place in a global community.	2017	\$11,900,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 28/02/2020
Henry High School redevelopment (EC)	●	Demolition of aged infrastructure and replace with new learning facilities that are designed to meet the needs of contemporary learning. Improved ICT connectivity to provide students with opportunity to take their place in a global community.	2017	\$12,000,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 16/03/2020
Highbate School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Provision of new or refurbished facilities to focus on STEM teaching and learning.	2017	\$5,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 24/01/2020
John Pirie Secondary School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education and special education. Additional or refurbishment facilities to support the schools art focus.	2017	\$10,000,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 28/02/2020
Kadina Memorial School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$3,000,000	31/12/2021	22/08/2021	Part 1 - Concept design	Concept design to be completed by 15/01/2020
Kapunda High School redevelopment (EC)	●	Demolition of aged infrastructure and replace with new learning facilities designed to meet the needs of contemporary learning. Provision of new or refurbishment of existing facilities to focus on STEM teaching and learning.	2017	\$15,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 18/01/2020
Le Fevre High School redevelopment	●	Demolition of aged infrastructure and replacement with new learning facility designed to meet the needs of contemporary learning. Refurbishment of existing home economic facility to upgrade teaching and also provide adaptable learning spaces.	2017	\$2,000,000	31/12/2021	15/12/2021	Construction tender call closes	Construction contract to be awarded by 24/01/2020
Lodon High School redevelopment	●	Demolition of aged infrastructure and replace with new learning facilities designed to meet the needs of contemporary learning.	2017	\$5,000,000	31/12/2021	31/12/2021	Construction tender evaluation	Construction contract to be awarded by 28/02/2020
Mark Oliphant College redevelopment	●	Building capacity to increase enrolment for the year 7 transition.	2019	\$2,600,000	31/12/2021	31/12/2021	Project scope under review	Project scope and procurement strategy to be completed by 28/02/2020
Modbury High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Provision of ICT connectivity to provide students with opportunity to take their place in a global community. Focus is on works to create a vibrant presence for public education.	2017	\$7,000,000	31/12/2021	29/09/2021	Part 2 - Design and documentation	Design and documentation to be completed by 16/04/2020
Mount Barker High School redevelopment	●	Provision of new building and refurbishment of existing facilities to meet the needs of contemporary education. Provision of indoor/outdoor connectivity adjacent new build to enhance flexible learning.	2017	\$6,000,000	31/12/2021	29/04/2021	Construction tender evaluation	Construction contract to be awarded by 29/02/2020
Mount Barker Primary School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. These works will address the demographic growth projected in the region. Focus on works is to create a vibrant presence for public education. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$9,986,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 30/04/2020
Mount Compass Area School redevelopment	●	Demolition of aged infrastructure and replace with new learning facilities that are designed to meet the needs of contemporary learning. Provision of new learning facilities that are designed to meet the needs of contemporary learning. Provision of new administration building to replace the aged facility.	2017	\$9,800,000	31/12/2021	30/09/2021	Part 2 - Design and documentation	Design and documentation to be completed by 24/03/2020
Mount Gambier High School redevelopment	●	Provision of new buildings to accommodate year 7s and refurbishment of some existing facilities to meet the needs of contemporary education.	2017	\$6,000,000	31/12/2021	15/10/2021	Part 1 - Concept design	Concept design to be completed by 24/01/2020

Project	Traffic Light Indicator	Description	Calendar Year Announced	Announced Budget	Anticipated Completion Date	Revised Completion Date	Project Status	Comments	Next Landmark Date
Murray Bridge High School redevelopment	●	Provision of additional learning spaces to increase capacity due to enrolment pressures. Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Provision of new buildings for special education. Special education facilities to be delivered on high school site.	2017	\$20,000,000	31/12/2021	31/12/2021	Construction tender evaluation	Construction tender evaluation	Construction contract to be awarded by 28/02/2020
Naracoorte High School redevelopment	●	Demolition of aged relocatable and amenities and replacement with new facilities. Refurbishment of some existing facilities to meet the needs of contemporary education.	2017	\$5,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 24/01/2020	
Norwood Modallia High School redevelopment (ECI)	●	Provision of additional learning spaces to increase capacity due to enrolment pressures across the area. Demolition of aged infrastructure and replace with new learning facilities that are designed to meet the needs of contemporary learning.	2017	\$39,950,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 31/01/2020	
Nuriootpa High School redevelopment	●	Rationalisation of aged relocatable accommodation, refurbishment of existing to meet the needs of contemporary education.	2019	\$4,400,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 14/02/2020	
Nuriootpa Primary School redevelopment	●	Provision of new buildings and refurbishment to meet needs of contemporary education. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$7,500,000	31/12/2021	31/12/2021	Construction tender evaluation	Construction contract to be awarded by 28/02/2020	
Ocean View College P-12 redevelopment	●	Improved ICT connectivity to provide students with opportunity to take their place in a global community. Rationalisation of aged relocatable accommodation, refurbishment of existing to meet the needs of contemporary education.	2017	\$5,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 31/12/2019	
Para Hills High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Provision of indoor/outdoor connectivity to provide students with opportunity to take their place in a global community.	2017	\$5,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 20/01/2020	
Parrafield Gardens High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Focus of works is to create a vibrant presence for public education.	2017	\$10,000,000	31/12/2021	31/12/2021	Construction tender evaluation	Construction contract to be awarded by 28/02/2020	
Paralowie R-12 School redevelopment	●	Provide additional learning spaces to increase capacity due to enrolment pressures in area. Focus of works is to create a vibrant presence for public education.	2017	\$12,000,000	31/12/2021	31/12/2021	Construction tender evaluation	Construction contract to be awarded by 21/04/2020	
Playford International College redevelopment (ECI)	●	Provision of additional learning spaces to increase capacity due to enrolment pressures across the surrounding areas. Capacity increased to 1500	2017	\$15,600,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 19/02/2020	
Plympton International College redevelopment	●	Provide ICT connectivity to provide students with opportunity to take their place in a global community. Focus of works is to create a vibrant presence for public education. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$3,000,000	31/12/2021	30/06/2021	Part 2 - Design and documentation	Design and documentation to be completed by 17/02/2020	
Port Augusta Secondary School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education	2019	\$4,800,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 24/01/2020	
Port Lincoln High School redevelopment (ECI)	●	New building to provide seven new general learning areas, teacher preparation and amenities. New building to provide five art and three new general learning areas as well as a special education annex facility (new general learning area, withdrawal rooms, toilets). New building to provide two home economics spaces and canteen. Upgrade of building 9 technical studies. Demolition of aged asbestos timber buildings. 6,7,13,14,17,18,21,27,32,33 and sheds 5,6,13.	2017	\$15,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 31/01/2020	
Renmark High School redevelopment	●	Provide ICT connectivity to provide students with opportunity to take their place in a global community. Provision of new buildings and refurbishment of facilities to meet the needs of contemporary education. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$5,000,000	31/12/2021	12/05/2021	Part 2 - Design and documentation	Design and documentation to be completed by 17/01/2020	
Reynella East College redevelopment	●	Works will address the demographic growth projected in the area.	2017	\$10,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 31/01/2020	
Roma Mitchell Secondary College redevelopment	●	Building capacity to increase enrolment for the year 7 transition.	2019	\$15,200,000	31/12/2021	31/12/2021	Project scope under review	Project scope and procurement strategy to be completed by 28/02/2020	
Roxby Downs Area School redevelopment	●	Refurbishment of existing buildings and facilities to meet the needs of contemporary education. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$7,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 05/02/2020	
Salisbury High School redevelopment	●	Provision of new buildings and refurbishment of facilities to meet the needs of contemporary education. Focus on works is to create a vibrant presence for public education.	2017	\$10,000,000	31/12/2021	31/12/2021	Construction tender evaluation	Construction contract to be awarded by 31/03/2020	
Seaford Secondary College redevelopment	●	Provision of new buildings and refurbishment of facilities to meet the needs of contemporary education. Focus on works is to create a vibrant presence for public education.	2017	\$8,000,000	31/12/2021	15/09/2021	Part 1 - Concept design	Concept design to be completed by 31/12/2019	
Seaton High School redevelopment	●	Provision of new buildings and refurbishment of facilities to meet the needs of contemporary education. Provision of additional learning spaces to increase capacity due to enrolment pressures in area. Improved ICT connectivity to provide students with opportunity to take their place in a global community.	2017	\$20,000,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 05/02/2020	
Seaview High School redevelopment (ECI)	●	Focus of works is to create a vibrant presence for public education. Rationalisation of aged relocatable accommodation, refurbishment of existing to meet the needs of contemporary education.	2017	\$16,200,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 16/01/2020	

Project	Traffic Light Indicator	Description	Calendar Year Announced	Announced Budget	Announced Completion Date	Revised Completion Date	Project Status Comments	Next Landmark Date
The Heights School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$10,000,000	31/12/2021	6/09/2021	Part 2 - Design and documentation	Design and documentation to be completed by 15/02/2020
Underdale High School redevelopment (ECI)	●	Demolition of aged infrastructure and replace with new learning facilities designed to meet the needs of contemporary learning. Improved ICT connectivity to provide students with opportunity to take their place in a global community. Focus on works is to create a vibrant presence for public education.	2017	\$20,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 15/01/2020
Unley High School redevelopment (ECI)	●	Provision of new front of school single story administration facilities with student services. Demolition of aged infrastructure and replacement with a new learning facility designed to meet the needs of contemporary learning. Provision of new indoor/outdoor connectivity facility to enhance flexible learning. Refurbishment of portions of existing facilities to meet the needs of contemporary learning	2017	\$32,500,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 30/04/2020
Urrbrae Agricultural High School redevelopment	●	Demolition of aged infrastructure and replace with new learning facilities that are designed to meet the needs of contemporary learning. Improved ICT connectivity to provide students with opportunity to take their place in a global community. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$10,000,000	31/12/2021	31/12/2021	Part 1 - Concept design	Concept design to be completed by 17/01/2020
Victor Harbor R-7 School redevelopment	●	Provision of new building to focus on STEM teaching and learning and remediation of existing facilities to meet the needs of contemporary education.	2017	\$5,000,000	31/12/2021	30/08/2021	Part 2 - Design and documentation	Design and documentation to be completed by 04/03/2020
Wirreanda Secondary School redevelopment	●	Improved ICT connectivity to provide students with opportunity to take their place in a global community. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$1,000,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 31/12/2019
Woodville High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Improved ICT connectivity to provide students with opportunity to take their place in a global community.	2017	\$10,000,000	31/12/2021	31/12/2021	Part 2 - Design and documentation	Design and documentation to be completed by 14/02/2020
Capital Works Program Round 1 - 48 Projects				\$567,940,000				
Capital Works Program Round 2 - 13 Projects				\$51,700,000				
Capital Works Program Round 3 - 26 Projects				\$169,500,000				
SUB TOTAL				\$819,140,000				
Permanent Modular Program								
Aldinga Beach B-7 School redevelopment	●	Rationalisation of aged relocatable accommodation, refurbishment of existing to meet the needs of contemporary education.	2017	\$5,000,000	31/12/2021	25/08/2020	Part 1 - Concept design	Concept design to be completed by 24/04/2020
Adornish Primary School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Provision of new or refurbishment of existing facilities to focus on STEM teaching and learning.	2017	\$5,000,000	31/12/2021	4/02/2021	Part 1 - Concept design	Concept design to be completed by 10/07/2020
Bataklava High School redevelopment	●	Demolition of aged infrastructure and replace with new learning facilities that are designed to meet the needs of contemporary learning. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$4,000,000	31/12/2021	29/10/2020	Part 1 - Concept design	Concept design to be completed by 24/01/2020
Brighton Primary School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Focus on works is to create a vibrant presence for public education. Provision of indoor/outdoor connectivity to enhance flexible learning.	2017	\$5,000,000	31/12/2021	30/10/2020	Part 1 - Concept design	Concept design to be completed by 31/01/2020
Clare High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education.	2017	\$5,000,000	31/12/2021	7/01/2021	Part 1 - Concept design	Concept design to be completed by 12/08/2020
Eastern Fleurieu R-12 School redevelopment	●	Provision of new buildings and refurbishment of facilities to meet the needs of contemporary education. Focus on works is to create a vibrant presence for public education	2019	\$1,800,000	31/12/2021	29/10/2020	Part 1 - Concept design	Concept design to be completed by 31/01/2020
Elizabeth North Primary School redevelopment	●	Improved ICT connectivity to provide students with opportunity to take their place in a global community. Provision of new or refurbishment of existing facilities to focus on STEM teaching and learning.	2017	\$5,000,000	31/12/2021	14/07/2021	Part 1 - Concept design	Concept design to be completed by 10/07/2020
Greenwith Primary School redevelopment	●	Provision of indoor/outdoor connectivity to enhance flexible learning. Provision of new or refurbishment of existing facilities to focus on STEM teaching and learning.	2017	\$5,000,000	31/12/2021	26/04/2020	Part 1 - Concept design	Concept design to be completed by 27/03/2020
Kingsdon Community School redevelopment	●	Improved ICT connectivity to provide students with opportunity to take their place in a global community. Rationalisation of aged relocatable accommodation. Refurbishment of existing to meet the needs of contemporary education.	2017	\$4,000,000	31/12/2021	7/07/2021	Part 1 - Concept design	Concept design to be completed by 28/02/2020

Project	Traffic Light Indicator	Description	Calendar Year Announced	Announced Budget	Announced Completion Date	Revised Completion Date	Project Status Comments	Next Landmark Date
Mitcham Girls High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education. Improved ICT connectivity to provide students with opportunity to take their place in a global community.	2017	\$5,000,000	31/12/2021	30/10/2020	Part 1 - Concept design	Concept design to be completed by 31/01/2020
Moonta Area School redevelopment	●	Rationalisation of aged educatable accommodation, refurbishment of existing facilities to meet the needs of contemporary education.	2017	\$4,000,000	31/12/2021	7/01/2021	Part 1 - Concept design	Concept design to be completed by 28/02/2020
Willunga High School redevelopment	●	Provision of new buildings and refurbishment of existing facilities to meet the needs of contemporary education.	2017	\$2,000,000	31/12/2021	30/10/2020	Part 1 - Concept design	Concept design to be completed by 31/01/2020
SUB TOTAL				\$50,000,000				



Outdoor Scope

Out of Scope

